




Dealer Name:						Date:
Technician Name				Technicia	n Number:	
Job Name:	Job	Address:				
Check	Quest	ions				Distributor Notes
General						
Yes No 📃 A	re there any error codes ava	ilable? Have you looked	them up in the	service manua	1?	
	IDU error code:	ODU	error code:			
Yes No A	re the IDU and ODU model r	umbers compatible?				
V	Vhat type of thermostat is be	•				
	Wireless:	1:1 Wired:	7 D	ay programma	ble:	
Line Length:	see below us	ing diagram				
H= Horizontal	Length V= V	ertical Lift	T= Total	l Line Se	t (H or V	()
a H	V b	H\	′с	H	V	
d H	V e	H'	/ = TH	H	_ TV	
TH+TV=	Max Line Se	t Length				
Equipment Re	quirements:	Max Lir	ne Set Le	ength	Mir	n. Line Set Length
Max. Line Set	Elevation	"Measure	to the d	closes fo	ot".	



Note: e. lineset not on drawing.

Line Set Sizes Info:

a. Liquid / Suction _____ " / ____ "Location/Room _______
b. Liquid / Suction _____ " / ____ "Location/Room _______
c. Liquid / Suction _____ " / ____ " Location/Room _______
d. Liquid / Suction _____ " / ____ "Location/Room _______
e. Liquid / Suction _____ " / ____ "Location/Room _______





Please fill in highlighted areas that pertain to job. More information filled in the better the diagnostics. If certain items are checked (V) please provide the information.

SYSTE	M:			
NO.	SYS	ATION STATUS	REMARKS	
1	Installation Location	Outdoor Unit	Rooftop Other Location ()	
	Maintenance	Outdoor Unit	Good Poor	
2	Accessibility	Indoor Units	Good Poor	
3	Furthest Piping Length		Outdoor to Indoor: Ft.	
4	Height Difference	(Multiple Only)	Outdoor to Indoor: Ft Indoor to Indoor: Ft	
5	Standard of Pipe-work		Good Poor	
6	Standard of Pipe Insulation	n	Good Poor	
7	Connection of Main Power Source	Outdoor Unit Indoor Unit(s) Electrical Wire	Good Poor Good Poor Type: Size:	
8	Connection of Control System	Indoor-RC	Good Poor	
9	Standard of Electrical Insu	lation	Good Poor	
10	Access to Remove Electric	alCovers	Good Poor	
11	Control Method		Wired Wireless	
12	Remote Controller Operation	Ventilation Cool / Heat Automatic	Good Poor Good Poor Good Poor	
13	Connection of Options		Good Poor	

Wire should be at least 14/3 with ground. No BX or MC cable should be used.

Wiring:	
Yes No Was the correct wire size used between the IDU and ODU?	AWG:
Yes No Are there any breaks, splices, wire nuts or butt connectors from the ODU to IDU?	
Yes No Is there a disconnect at the IDU?	
Yes No No IIs the polarity correct L1 to L1, L2 to L2, and S to S? (1,2,3,4 on 115v series)	
What is your signal voltage between L2 and S?	
Yes No Are they breaking the signal wire with a float switch?	

Multi Zone Wiring: Yes No

Confirm ports are not crossed wired. OLM individual ports to indoor and outdoor to confirm ports 1-5 are not crossed or repull the wires (see attached)

SHORE



"Meter red pin lead to "L2", black lead to" S" for DC voltage below". Unit must be running and voltage will alternately between -20v to +80vdc.

<u>ou</u>	TDOOR UNIT:					
NO.		OUTDOOR UNIT OF	PERATION STAT	rus		REMARKS
<u>14</u>	Outdoor Unit Details	Model No:		Seria	I No:	
15	Compressr Details	Model No:		Seri	al No:	
		L1- G	L2-G	L1-L2	L2-S	
16 	Power Source (Voltage)	v	v	v	v	
17	Vibration / Noise	Compressor	Good 🗌	Poor		
		Fan	Good Good	Poor		
18	Additional Refrigerant C	harge (if applicable		Oz		
<u>19</u>	Outdoor Unit Address (i	fmultiple)				

L1- 120vac, L2- 120vac & DC communication, S-DC high voltage signal, G- ground. UNIT FACTORY CHARGE _____ Lbs. ____ oz. for preset line length of _____ft.

.16 oz. per ft. additional refrigerant based on units precharge length of each size unit. Before adding, check factory specification on outdoor unit that being used.

Piping:			
Yes No	Has the liquid pipe length been measured and the additional charge calculated?	Length:	Charge:
Yes No	Does the line set match the diameter of the evaporator connections?		

Multi Zone Piping:

Yes No	Check piping is not crossed. Turn on one indoor at a time and observe TXV is opening to correct unit.
Yes No	Check restriction. Turn all indoor units in cooling, then shut down machine, leaving TXV open. Run nitrogen through system to
	confirm "no" blockage.
Yes No	Confirm service ports are open.
Yes No	Leak test. Hold 500 microns for 2 hours to confirm no leaks.

Indoor Units: Please label below the same letters as the refrigerant line drawing on the front page with location. (i.e. a. living rm, b. bedroom c. etc.)

INDOOR UNITS:						
		IND	REMARKS			
Model No.			Unit A	Address:		
Serial No.						
Location						
Voltage	Line Voltag	ge			V	
Inlet Temperature	Cooling:	C	OB°F	Heating:	DB°F	
Outlet Temperature	Cooling:	C	∂B°F	Heating:	DB°F	





INDOOR UNITS:						
		IND	REMARKS			
Model No.			Unit A	Address:		
Serial No.						
Location						
Voltage	Line Voltag	ge			V	
Inlet Temperature	Cooling:	[DB°F	Heating:	DB°F	
Outlet Temperature	Cooling:	[DB°F	Heating:	DB°F	

INDOOR UNITS:						
		IND	REMARKS			
Model No.			Unit /	Address:		
Serial No.						
Location						
Voltage	Line Voltag	e			_ V	
Inlet Temperature	Cooling:	C	DB°F	Heating:	DB°F	
Outlet Temperature	Cooling:	C	OB°F	Heating:	DB°F	

INDOOR UNITS:		
	INDOOR UNIT #	REMARKS
Model No.	Unit Address:	
Serial No.		
Location		
Voltage	Line Voltage V	
Inlet Temperature	Cooling: DB°F Heating: DB°	F
Outlet Temperature	Cooling: DB°F Heating: DB°	F

INDOOR UNITS:						
		IND	REMARKS			
Model No.			Unit /	Address:		
Serial No.						
Location						
Voltage	Line Voltag	ge			V	
Inlet Temperature	Cooling:		DB°F	Heating:	DB°F	
Outlet Temperature	Cooling:		DB°F	Heating:	DB°F	